



SFUSD SAN FRANCISCO
PUBLIC SCHOOLS

FACILITIES DESIGN AND CONSTRUCTION

135 Van Ness Avenue
San Francisco, CA 94102
Phone: (415) 355-6979
Fax: (415) 355-6988

San Francisco Unified School District

INVITATION FOR BID

The San Francisco Unified School District will receive bids in the lobby of 135 Van Ness Avenue, San Francisco, California on **Friday, May 27 at 11:00 AM** for the **MODULAR BUILDING INSTALLATION & OTHER SITE IMPROVEMENTS PROJECT AT HORACE MANN MIDDLE SCHOOL AND BRYANT ELEMENTARY SCHOOL.**

SCOPE OF WORK: Contractor shall provide labor and materials to connect utilities to a new modular/portable restroom building, relocate existing play structure from Bryant ES to Horace Mann MS and re-assemble structure with new footings, patching and resurfacing play yards at Horace Mann MS and Bryant ES. Work will include selective site demolition, excavation, trenching and backfill, underground utilities, asphalt paving, concrete work, pavement stripes, play structure installation, protection of adjacent existing buildings. Estimated construction cost is \$ 155,000. (Delivery and installation of modular building is by others.)

A mandatory Pre-bid Conference will be held on **Friday, May 6, at 10:30 AM** at **Bryant Elementary school** located at **1050 York Street**. Meet at the front of the school on York Street. From there, another pre-bid meeting will take place at **Horace Mann Middle School** located at **3351-23rd Street**. Meet at Bartlett Street between 23rd & 24th Streets at the school play yard. Bidders must be present at the mandatory pre-bid conference at all sites, in order to bid as Prime Contractor and must attend both the pre-bid conferences and the "job walks" in its entirety. There will be no exceptions. Contractors are required to sign-in at both sites. **Bids from Contractors who do not attend the mandatory pre-bid conference and job walk at both sites will not be considered.**

Drawings and Specifications for purchase are available at ARC/FORD Graphics PlanWell Department (415) 537-2200. Bid documents can be viewed and purchased via Ford Graphics website, starting on Friday, May 6, at 11:00 AM. Please go to <http://norcal.fordgraphics.com/>; click the PlanWell Enterprise link; and enter the Public Plan Room to view or order plans. Contact Mr. Priyantha DePinto, ARC/Ford Graphics at 415-777-9346 for the PlanWell Department and inquire about SFUSD Project: Modular Building Installation & Other Site Improvements at Horace Mann MS and Bryant ES. Project # 11464

Contractor's license required for this work: **Class B - General Building Contractor.**

For complete project bidding information, visit the SFUSD website at:

http://portal.sfusd.edu/template/default.cfm?page=business_services.contract_compliance.bid_invites

Advertising Dates: April 27, 2011 and May 4, 2011

**Project Manager: Gioia Suplick
(415)355-6979 x 1540
SuplickG@sfusd.edu**